

EXECUTIVE SUMMARY REPORT

St. James Evangelical Lutheran Church

5/4/17

What's New?

Crews continue demolition inside the building on both the 1st floor and the lower level. Mechanical units have been disconnected in the construction area to allow demolition to progress. Digging for footings and foundations continue while the footings and foundation walls are formed.

The Past Week

- Interior demolition is as far as it will go until the Church is finished using the Nursery and the Library on level 1.
- Temporary partitions are in place on the lower level.
- Demo started on the lower level.
- Foundation walls are formed up ready to be poured.
- Mechanical units in the construction area were disconnected and removed from site.

Coming Up in the Weeks Ahead

- Pour footings and foundations for the addition on the north side.
- Pour the Sanctuary step foundation walls.
- Strip forms and backfill the footings



Findorff Superintendent Jake Jacobson in the Job Trailer planning upcoming work on site.



Footings and foundations at the addition are being formed up. Findorff Iron workers are on site tying up rebar so the carpenters can finish the other side of the foundation wall forms.



Level 1 demolition is nearing completion. All walls, ceiling, and floor have been removed from site.



Did you know? As part of Findorff's ongoing innovative initiatives, a dedicated group of sustainability leaders launched **Findorff Footprint**. This in-house resource tracks the implementation of various sustainability goals within the walls of our own buildings, on the projects we work on, and throughout the communities we serve.