
EXECUTIVE SUMMARY REPORT

St. James Evangelical Lutheran Church

7/13/17

What's New?

The new addition is really taking shape! The exterior walls are going up. Slab on grade for the building is complete. Wall and floor framing for the addition will be on-going for the next month.

The Past Week

- Interior and exterior wall framing
- Removal of exterior siding
- Frame new stair from level 0 to the new addition
- Continue demolition of main entrance stair
- Set steel columns and beam to support level 1

Coming Up in the Weeks Ahead

- Install handrails on the Main Street steps.
- Interior and exterior wall framing
- Set floor trusses
- Exterior wall sheathing
- In wall rough in for electrical



Interior walls are framed for the preschool and braced until the floor trusses are set on the walls and secure.



The activity room is on the left and straight ahead are the new preschool rooms.



View of the entrance to the preschool from Main Street. Exterior walls are framed and level 1 floor trusses are set. Next to be installed is exterior sheathing.



Did you know? To date Findorff has poured 176 cubic yards of concrete at St. James for the footings, foundations, and stairs. This equates to 708,225 lbs. That is the combined weight of 24 school buses!

Questions? Contact: Project Engineer, Sean Hart 608.729.2142 hart@findorff.com

Findorff